

Cape Girardeau Road & Bridge Board Findings Re: Listing of Roads to be paved in order.

Ranking	County Road #	Easement Status				Construction Status				Yellow = Commitments made before Road & Bridge Advisory Board was activated.	Orange = Completed roads	
		100% Easements Signed Yes/No	# Landowners Not Signed	Date Signed	Complete Road Recorded Yes/No	Grading, Compacting, etc of Base Yes/No	Ready to Hard Surface Yes/No	County or Contractor	Island or Gaps Yes/No	COMMENTS:	Completion Status	Project Length: Approximate Miles
A	271	No (see comments)	?	Apr-02	No	No	No	?	Yes	100% Signed where scheduled. ~ 1 Mile South from Hwy 25.	Completed	1.0
B	361	No (see comments)	?	Sep-02	No	Yes	No	County	Yes	Cost Share - Where Scheduled. Roads 361,364 & 365 are tied together as one project. Each as a Partial, 100% Easement Signed where scheduled.	Completed	1.3
B	364	No (see comments)	?	Sep-02	No	Yes	No	County	Yes	"	Completed	"
B	365	No (see comments)	?	Sep-02	No	Yes	No	County	Yes	"	Completed	"
C	422	Yes	0	May-04	Yes	Yes	No	County	No	422 & 425 tied together as Partial where cost share. Easements signed where scheduled. 0.6 miles coming off of 422 on West End. 1.2 miles coming from "B" going West. (See Group2)	2.25 Graded/1.05 Contract to Jokerst for Chip Seal	2.25 CS
C	425	No (see comments)	2	Jan-02	No	No	No	?	Yes	"	Graded	0.6 CS
D	324	No (see comments)	?	Mar-03	No	No	No	County	Yes	Complete gap from PP to intersection of 327. Roads 324 & 327 are Partials and tied together as one project. 327 from intersection of 324 South to complete gap where previously paved.	Graded	0.8 HM
D	327	No (see comments)	?	Mar-03	No	No	No	?	Yes	"	Graded	" HM
E	419	No (see comments)	1	2006	No	Yes	Yes	County	No	Graded For Paving Easements Not Completed	Graded	1.2 HM
F	435	No (see comments)	1	?	No	No	No	County	Yes	To complete gap between 2 paved sections.		1.2 HM
G	450	No (see comments)	?	?	No	Yes	No	?	Yes	Scheduled from Rt D Westward	Completed	0.75
H	411	No (see comments)	?	Apr-99	Yes	No	No	Contractor	Yes	4/28/08 grading contract awarded to Jokerst		0.7 HM

		Easement Status				Construction Status				Yellow = Commitments made before Road & Bridge Advisory Board was activated.	Orange = Completed roads	
Ranking	County Road #	100% Easements Signed Yes/No	# Landowners Not Signed	Date Signed	Complete Road Recorded Yes/No	Grading, Compacting, etc of Base Yes/No	Ready to Hard Surface Yes/No	County or Contractor	Island or Gaps Yes/No	COMMENTS:	Completion Status	Project Length: Approximate Miles
I	381	Yes	0	Jul-01	Yes	Yes	No	County	Yes	See Group 2	Completed	0.8 New 0.4 Overlay
J	244	Yes (see comments)	0	March-02	No (see comments)	Yes	No		Yes	Signed up from Rabbit Lane East on 244 0.5 mi. Will tie into previous island. Discovered old easement/commitment Dec 3. '07		0.5 HM
K	412	No	3	July-00	No	Out for bids	No	Contractor	Yes	Committed by comission before formation of Road & Bridge Advisory Committee		0.9 HM